AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 07-11-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	31-10-2022
Sample Type	Pole Concrete for Park Grill
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 07 Days Compressive Strength
Date of Test	07-11-2022
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Testing	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	Pole	M20	31-10-2022	07-11-2022	150x150x150	22500	395.00	17.56	16.81
2	Pole	M20	31-10-2022	07-11-2023	150x150x150	22500	380.00	16.89	
3	Pole	M20	31-10-2022	07-11-2024	150x150x150	22500	360.00	16.00	

Remarks : Results Found Satisfactory

AARTN ASSOCIATES BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 28-11-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	31-10-2022
Sample Type	Pole Concrete for Park Grill
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	28-11-2022
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Testing	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm²	N/mm²
1	Pole	M25	10/31/2022	28-11-2022	150x150x150	22500	498.00	22.13	22.02
2	Pole	M25	10/31/2022	28-11-2022	150x150x150	22500	500.20	22.23	
3	Pole	M25	10/31/2022	28-11-2022	150x150x150	22500	488.00	21.69	

Remarks : Results Found Satisfactory

AARTN ASSOCIATES DATE NO BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 18-11-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	11-11-2022
Sample Type	Pole Concrete for Park Grill
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 07 Days Compressive Strength
Date of Test	18-11-2022
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Testing	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	Pole	M25	11-11-2022	18-11-2022	150x150x150	22500	390.00	17.33	16.37
2	Pole	M25	11-11-2022	18-11-2022	150x150x150	22500	350.00	15.56	
3	Pole	M25	11-11-2022	18-11-2022	150x150x150	22500	365.00	16.22	

Remarks : Results Found Satisfactory

AARTN ASSOCIATES ★ BANGALORE ★

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5)

Date: 09-12-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	11-11-2022
Sample Type	Pole Concrete for Park Grill
Sample Type/Size	150x150x150 mm
Sample Grade/ Age	M20/ 28 Days Compressive Strength
Date of Test	09-12-2022
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Testing	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm²	N/mm²
1	Pole	M25	11-11-2022	09-12-2022	150x150x150	22500	577.85	25.68	26.83
2	Pole	M25	11-11-2022	09-12-2022	150x150x150	22500	610.30	27.12	
3	Pole	M25	11-11-2022	09-12-2022	150x150x150	22500	555.60	24.69	

Remarks : Results Found Satisfactory

AARTN ASSOCIATES BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) | Date: 09-12-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Conatituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	09-12-2022
Sample Type	Cobble Stone/PaverBlocks
Sample Type/Size	200x160x60 MM
Sample Grade/ Age	-
Date of Test	09-12-2022
Location	

Sl No.	Identification Mark	Grade of Concrete	Date of Casting	Date of Testing	Dimension of Specification	Cross sectional area	Maximum Load in	Compressive Strength	Average Compressive Strength
					mm	Sq.mm	KN	N/mm^2	N/mm^2
1	Cobble Stone	-	-	09-12-2022	200x160x60	25200	1010.00	40.08	41.61
2	Cobble Stone	-	-	09-12-2022	200x160x60	25200	995.00	39.48	
3	Cobble Stone	-	-	09-12-2022	200x160x60	25200	1012.00	40.16	
4	Cobble Stone	-	-	09-12-2022	200x160x60	25200	1100.00	43.65	
5	Cobble Stone	-	-	09-12-2022	200x160x60	25200	1075.00	42.66	
6	Cobble Stone	-	-	09-12-2022	200x160x60	25200	1100.00	43.65	

Remarks : Results Found Satisfactory

AARTN ASSOCIATES DA No. BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5)

Date: 28-12-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	28-12-2022
Sample Type	Kerb
Sample Type/Size	
Sample Grade/ Age	M20
Date of Test	28-12-2022
Location	Vishweshwaryya park

Sl No.	Location	Direction Rebound Hammer used	Rebound Hammer Reading	Avaerge Rebound Hammer Reading	Compressive Strength N/mm^2
1	Vishweshwaryya park	Horizontal	32	31	25
2			30		
3			32		
4			31		
5			32		
6			30		

Remarks : Results Found Satisfactory

AARTN ASSOCIATES BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5) — Date: 28-12-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	28-12-2022
Sample Type	Kerb
Sample Type/Size	
Sample Grade/ Age	M20
Date of Test	28-12-2022
Location	Rajkumar Park

Sl No.	Location	Direction Rebound Hammer used	Rebound Hammer Reading	Avaerge Rebound Hammer Reading	Compressive Strength N/mm^2
1	Rajkumar Park	Horizontal	34	34	30
2			33		
3			34		
4			36		
5			35		
6			34		

Remarks : Results Found Satisfactory

AARTN ASSOCIATES BANGALORE DATE NO

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Cement Concrete Cubes

IS: 516-1959 (Method of tests for strength of Concrete C1.5)

Date: 28-12-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri. B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Date of Reciept	28-12-2022
Sample Type	Kerb
Sample Type/Size	
Sample Grade/ Age	M20
Date of Test	28-12-2022
Location	Sri Sai Baba Park

Sl No.	Location	Direction Rebound Hammer used	Rebound Hammer Reading	Avaerge Rebound Hammer Reading	Compressive Strength N/mm^2
1	Sri Sai Baba Park	Horizontal	32	32	26
2			33		
3			31		
4			32		
5			33		
6			33		

Remarks : Results Found Satisfactory

AARTN ASSOCIATES DATA BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Coarse Aggregate

IS: 383-2016, IS: 2386 (Part-1, 3 & 4)-1963 (Reaffirmed-2012) | Date: 20-09-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Sample Type	Coarse Aggregate
Date of Test	20-09-2022

Sieve Analysis (Particle Size Distribution) of 20mm Down Coarse Aggregate

Total wt of the sample (gms): 5000

IS Sieve size (mm)	Weight retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specifcations as per IS: 383-2016
40	0	0	0.0	100	100
20	245	245	4.9	95.1	90-100
10	2560	2805	56.1	43.9	20-55
4.75	2033	4838	96.8	3.2	0-10
PAN	162	5000	100.0	0.0	-

Remarks : Results Found Satisfactory

AARTN ASSOCIATES BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Fine Aggregate

IS: 383-2016, IS: 2386 (Part-1, 3)-1963 (Reaffirmed-2012) | Date: 20-09-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Sample Type	Fine Aggregate
Date of Test	20-09-2022
Total wt of the sample (gms):	1000

IS Sieve size (mm)	Weight retained (gm)	Cumulative Weight Retained	Cumulative % of Retained	Cumulative % of Passing	Specifcations as per IS: 383-2016			
					Grading Zone-1	Grading Zone-2	Grading Zone-3	Grading Zone-4
10	0	0	0.0	100	100	100	100	100
4.75	27	27	2.7	97.3	90-100	90-100	90-100	95-100
2.36	55	82	8.2	91.8	60-95	75-100	85-100	95-100
1.18	239	321	32.1	67.9	30-70	55-90	75-100	90100
600	205	526	52.6	47.4	15-34	35-59	60-79	80-100
300	203	729	72.9	27.1	5-20	8-30	12-40	15-50
150	191	920	92.0	8.0	0-10	0-10	0-10	0-15
PAN	80	1000	100.0	0.0	-	-	-	-

Result: The Tested Sample Confirms to Grading Zone-II

AARTN ASSOCIATES DATE BANGALORE

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Report of Fine Aggregate

IS: 383-2016, IS: 2386 (Part-1, 3)-1963 | Date: 20-09-2022

Name of Work :"Development and Providing grill fencing to VishVeshvaraiah Park, RajKumar Park, Sri Sai Baba Park and surrounding Parks in 'B' Sector Ward No 04 of Yelahanka Assembly Constituency"

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengaluru.
Contractor	Sri B B Umesh
Customer Reference	BBMP/EE/YNK.D/EPMT-14/AG/07/2022-23
Source of Sample	Sample supplied by Agency
Sample Condition	Satisfactory
Sample Type	Coarse Aggregate
Date of Test	20-09-2022

Physical Properties

Sl. No	Physical Properties	Result	Requirements as per IS: 386-2016
1	Flakines Index (%)	13.20	Combined Flakiness and Elongation Index ahall nor exceed 40% for uncrushed and crushed
2	Elongation Index (%)	12.6	
3	Specific Gravity	2.66	-
4	Bulk Density (Loose) (Kg/l)	1.54	-
5	Bulk Density (Composed) (Kg/l)	1.58	-
6	Water Absorption (%)	0.22	-
7	Aggregate Crushing Value (%)	24.50	Max 30% for Aggregates to be used in concrete for wearing surfaces, In case aggregate Crushing Value exceeds 30% then the test for 10% fines should be conducted for aggregate to be used in concrete oter tha for wearing surfaces
8	Aggregate Impact Value (%)	22.80	Max 30% for aggregate to be used in concrete for wearing surfaces, 45% for aggregate to be used in concrete other than for wearing surface.

Remarks : Results Found Satisfactory

AARTN ASSOCIATES DA... BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner